

# PA SERIES PRE-START INSPECTION CHECKLIST

Model: \_\_\_\_\_

Serial No. \_\_\_\_\_

Y-Yes/Acceptable N-No/Unacceptable R-Repaired N/A-Not Equipped	Y	N	R	N/A
<b>VISUAL INSPECTIONS</b>				
There are no loose or missing parts.				
Check that warning and instructional labels are legible and secure. Ensure that load capacity is clearly marked.				
Check the platform rails and safety gate for damage.				
Platform and base controls are not missing, damaged, or disconnected.				
Electrical cables and wires are not torn, frayed, or disconnected.				
Hydraulic hoses are not torn or loose, and there are no leaks. Hoses and the cables have no worn areas or chafing.				
Check the tires for damage.				
Check that all snap rings are secure in grooves on pivot pins.				
<b>FUNCTIONAL TESTS</b>				
Gate closes automatically and latches.				
Platform Controls: Check all switches and push buttons for proper operation.				
Emergency Stop (Stops all movement)				
Up/Down Controls (Elevates, Lowers, Enable button must be pressed).				
Horn sounds when button is pressed.				
Information button cycles through battery life (percent), load capacity (percent), and hour meter (hours) when pressed.				
Base Controls: Check all switches and push buttons for proper operation.				
Emergency Stop (Stops all movement/Disconnects battery)				
Key Switch/Master Power Switch (Selects Platform Control, Ground Control, or Off )				
Up/Down Rocker Switch (Elevates, Lowers)				
Descent/Tilt Alarm (Not damaged, sounds for descent; may also sound for drive & elevate, if so equipped)				
Wheels: Front wheels rotate freely. They are not bent, and lug nuts are tight.				
Brakes engage and hold when platform is elevated				
Parking Brakes (Swivel Casters) engage and hold				
DATE:	INSPECTED BY:			